

ROAD & BRIDGE DEPARTMENT

SEPTEMBER 2025 UPDATE

Several thin, parallel white diagonal lines are positioned in the bottom right corner of the slide, extending from the right edge towards the center.

SMITH COUNTY - PHASE 2 BOND PROGRAM UPDATE

SEP 2025

PROJECT NO.	DESCRIPTION	MILES	ORIGINAL CONTRACT	% COMP.	FINAL CONTRACT	ACCEPTED DATE
COMPLETE	PHASE 2 BONDS: 2022 - 2024	59.559	\$ 20,703,003.83		\$ 20,077,458.70	
RB-14-24	E. CENTENNIAL BLVD - LINDALE	0.625	\$ 3,367,239.12	40.21%		
RB-09-25	CR 1246	3.729	\$ 1,091,592.10		\$ 1,069,164.62	22-Apr-2025
RB-10-25	CR 313B & CR 32	5.446	\$ 1,585,109.60		\$ 1,560,464.93	22-Apr-2025
RB-12-25	CR 1100, CR 1113, CR 1131, CR 1225 & CR 199	7.455	\$ 2,200,993.20	94.22%		
RB-18-25	CR 178B	2.008	\$ 717,164.10		\$ 693,205.82	26-Aug-2025
RB-19-25	CR 411B	1.231	\$ 409,140.20		\$ 382,795.77	17-Jun-2025
RB-08-25	CR 3179 (YOUNG PLACE)	0.142				
RB-11-25	CR 313C & CR 3147	7.237	\$ 2,309,085.50			
RB-14-25	CR 1139 BRIDGE	0.227				
RB-20-25	CR 26 & CR 27	5.159	\$ 1,688,448.00			
RB-33-25	CR 2193	1.345	\$ 399,118.55			
RB-34-25	CR 172	1.572	\$ 462,256.05			
RB-03-26	CR 452 (US 69 to FM 2710)	5.152				
RB-04-26	CR 1143 & CR 1145	3.352				
RB-05-26	CR 334 (US 287 to FM 2015)	4.356				
RB-06-26	CR 471 (Tyler CL to SH 110) & CR 433 South	4.830				
RB-07-26	CR 1139 (Spur 364 to Dead End)	2.178				
RB-08-26	CR 1130, CR 1127 & CR 1141	4.602				
RB-09-26	CR 1354	1.383				
BOND BALANCE - CONTRACTED PROJECTS		121.588	\$ 34,933,150.25		\$ 23,783,089.84	

IN-HOUSE PAVING & RECONSTRUCTION

ROAD NO.	PCT NO.	SECT ID	CAT.	FROM	TO	PROGRAM MILES	COMP. MILES	FY25 MILES	FY26 PLANNED MILES
				PHASE 2 BONDS: 2022 - 2024			16.723		
38	3	1	B	CR 38 (T)	End			0.133	
38	3	2	B	FM 14	End			0.492	
3184	3	1	B	Kelly Wood Lane	End			0.322	
3184	3	2	B	Melwood Place	FM 14			0.133	
3192	3	1	B	Shofner Dr.	End			0.076	
3192	3	2	B	Ken Shire Dr.	End			0.114	
3192	3	3	B	Kyle Dr.	End			0.133	
1237	1	1	B	Hwy. 155	End			0.284	
1237	1	2	B	Main St.	North			0.076	
1137	1		M	Nolan Dr. (Hwy. 31)	End			0.284	
217	3	1	M	FM 850	Bridge			1.153	
187	1	1	F	FM 344	End				1.042
294	2	3	A	Hwy. 64	North City Limits				3.466
294	2	4	A	Hwy. 64	East City Limits				2.197
246	2	4	A	City Limits	Hwy. 64				1.174
246	2	5	A	Hwy. 64	CR 223				1.723
246	3	6	A	CR 223	FM 850				1.875
433	3	3	A2	CR 472	I-20				0.492
1272	1	1	F	Deer Trail	End				0.265
1272	1	2	F	Appomattox	End				0.341
137	1	1	B	Hwy. 69	CR 138				1.269
137	1	2	B	FM 346	CR 138				1.364
137	1	3	B	CR 1215	FM 346				0.341
138	1	1	B	FM 346	CR 137				0.739
TOTALS - R&B OVERLAY & RECONSTRUCTION						107.955	16.723	19.922	33.011



Smith County Road & Bridge Department
2025 UPDATE

WORK ITEMS	1ST Q	2ND Q	JULY	AUG	SEP	YEAR TO DATE
Installed New Driveway Culverts	21	27	8	6		62
Cross Culverts	15	45	12	8		80
Cleaned Drainage Ditches	37	75	23	28		163
Hand Patching	82	1075	150	84		1391
Blade Patching	15	25	5	5		50
Base Repairs	3	11	2	5		21
Road Preparation	3	3	2	2		10
Bridge Repair	1	5	0	0		6
Oil Dirt Rebuilds	1	4	1	0		6
Overlay	2	15	3	0		20
Trees	135	401	120	70		726
Boom Axe	20	32	3	3		58
Mowing	20	727	369	22		1138
Trash Pickup	1	5	13	9		28
New Signs Installed	14	18	3	5		40
Signs Replaced	186	135	54	53		428
Animal Removal	1	0	0	0		1
Size Culvert	3	1	0	0		4
After hour calls YTD	9	10	0	0		19
Total Work Orders completed	569	2614	768	300	0	4251